WHEELER
FOOD SAFETY SERVICES

X-Ray Inspection Verification Log

Routine operator checks for an X-ray inspection critical control point (CCP)

Company / site: _____ Line / system ID: _____ Week of / page: _____

Make / model: _____ Serial number: _____ Check frequency (per plan): _____

Ferrous: ____ mm Cert #: _____ Non-ferrous: ____ mm Cert #: _____

Stainless steel: ____ mm Cert #: _____ Other (glass / stone / bone): ____ mm Cert #: _____

Date	Time	Check (S / R / C / E / M)	Product / program #	Detected & rejected? (✓ / ✗)				Reject bin locked?	Fail-safe alarm OK?	Result P / F	Corrective action (ref # if failed)	Operator initials	Verified by (QA / supv.)
				Fe	Non-Fe	SS	Other						

If any check fails: stop the line · hold all product made since the last successful check · notify QA · find and fix the cause · repeat the full check until it passes · re-inspect the held product through a working system · record the corrective action and reference it above.

Check codes: S = start-up · R = routine (during production) · C = product changeover · E = end of shift · M = after maintenance or adjustment. ✓ = detected *and* rejected into the bin; ✗ = missed or not rejected. Leave "Other" blank if your plan names metal only.

wheelerfs.com · (385) 201-5609 · info@wheelerfs.com

WHEELER
FOOD SAFETY SERVICES

How to Run an X-Ray Inspection Verification

A plant guide for operators and QA. Follow your own food safety plan and the manufacturer's safety instructions.

Before you start

- Use the **certified X-ray test pieces** named in your plan: ferrous, non-ferrous, and stainless steel, plus glass, stone, or bone if your plan names them.
- Inspect each test piece and its carrier. Replace any that are **cracked, worn, or unreadable**.
- Confirm the system is running the **correct product program** (the product it learned).
- Follow the manufacturer's **radiation safety instructions**. Never reach into the tunnel or bypass guards or interlocks.

How to run the check

1. **Run each test piece with product**, placed on, in, or under a pack, so the system has to see it through the product.
2. Place it where detection is hardest: the **densest or thickest part** of the product, or where pieces overlap.
3. Run each contaminant type **one at a time**, at normal line speed.
4. Each one must be **detected and rejected**: confirm the pack lands in the **reject bin**.
5. Check the **reject bin is locked** and the reject confirmation and alarms work.
6. **Retrieve the test pieces** and count them back. Never leave a test piece in product.
7. Record the result on the log and initial it.

When to check

- **Start-up**, before any product is released
- **During production**, at the interval in your plan
- **Product or program changeover**, and after re-learning a product
- **After maintenance**, adjustment, or any stoppage
- **End of shift or run**, so the last product made is covered

If a check fails

1. **Stop the line** and tell QA or your supervisor right away.
2. **Hold all product** made since the last successful check.
3. **Find and fix the cause**: wrong program, product changes, or a reject problem. Don't just change the settings until it passes.
4. **Repeat the full check** until every test piece passes.
5. **Re-inspect the held product** through a working system.
6. **Record the corrective action** and what happened to the held product.

Verification vs. validation

Verification (this log) shows the system is working right now. **Validation** proves it finds and rejects your specified contaminants in every product and package, with every fail-safe tested, at least once a year. Radiation safety surveys are separate.

Need a validation? Wheeler Food Safety validates X-ray systems and metal detectors for food plants across Utah:
wheelerfs.com · (385) 201-5609.

Free to copy and use. © Wheeler Food Safety Service LLC